



March 1, 2019

The Honorable Kimberly D. Bose
Secretary
Federal Energy Regulatory Commission
888 First St., N.E.
Washington, D.C. 20426

Re: National Grid LNG LLC, Docket No. CP16-121-000
Fields Point Liquefaction Project
Monthly Status Report for February 2019

Dear Secretary Bose:

On October 17, 2018, the Commission issued the Order Issuing Certificate (“Certificate Order”) granting a certificate of public convenience and necessity to National Grid LNG LLC (“National Grid”) in the above captioned docket for the Fields Point Liquefaction Project (the “Project”). *National Grid LNG LLC*, 165 FERC ¶ 61,031 (2018). National Grid filed its acceptance of the certificate of public convenience and necessity on October 29, 2018 and the Implementation Plan was filed on November 1, 2018.

As required by Environmental Condition 8 of the Certificate Order, National Grid is submitting the Monthly Status Report for the February 2019 reporting period. If you have any questions about this submission, please contact me at 781-907-3575.

Respectfully submitted,

/s/ Patrick A. Chaney

Patrick A. Chaney
Lead Project Manager – New England LNG
Capital Delivery, Gas – Complex Project
Management
Patrick.Chaney@nationalgrid.com

cc: Service List

MONTHLY STATUS REPORT FOR FEBRUARY 2019

On October 17, 2018, the Commission issued the Order Issuing Certificate (“Certificate Order”) issuing a certificate of public convenience and necessity to National Grid LNG LLC (“NGLNG”) in the above captioned docket for the Fields Point Liquefaction Project (the “Project”). *National Grid LNG LLC*, 165 FERC ¶ 61,031 (2018). Pursuant to Environmental Condition No. 8 of the Certificate Order, NGLNG provides its monthly status report for the month of February 2019.

Update on Federal Authorizations

As previously reported in the report for December 2018, all required Federal authorizations have been received.

Project Schedule – Construction Status and Work Planned

The overall project schedule was filed on December 21, 2018, as Attachment 19-2 to the request to proceed with pre-initial site preparation and a variance request.

1. NGLNG conducted perimeter air monitoring in accordance with the requirements set forth in the Rhode Island Department of Environmental Management (“RIDEM”) Short Term Response Action Plan approval dated October 27, 2017. Air Monitoring is ongoing and continued throughout the month of February 2019.
2. The following site activity commenced in February 2019:
 - Wooden Test Pile Investigation
3. Training in the Environmental Inspector’s (“EI”) duties continues and will be ongoing for all new personnel for the full duration of the Project on a weekly basis and/or as needed.
 - Four trainings were provided during the month. Attendees included National Grid employees, Kiewit employees, and site workers and supervisory personnel.
4. The EPC Contractor will mobilize to the site and commence Initial Site Preparation (“ISP”) in March.
5. Engagement of the SI (Special Inspector) in March with mobilization to the site.

Problems Encountered and/or Instances of Non-Compliance and Corrective Actions

The problems encountered, contractor nonconformance/ deficiency logs, and each instance of noncompliance observed by the EI during this reporting period are shown below along with the corrective and remedial actions taken and the effectiveness of the implemented actions.

Problems and Noncompliance			
Date	Problem/Noncompliance	Remedial Action Taken	Effectiveness of Corrective Action
02/08/2019	Crushed stone tracking pad at exit of work zone required maintenance.	Stone tracking pad roughen up.	Effective: restored tracking pad.
02/08/2019	Soil management area needed stone apron.	Stone apron added to soil management area.	Effective: reduced soil tracking on pavement.
02/08/2019	Pavement sweeping needed in soil loading area.	Pavement swept with street sweeper.	Effective: removed tracked soils.
02/08/2019	Silt sack in catch in soil management area required maintenance.	Silt sack cleaned.	Effective: restored drainage of storm water.
02/08/2019	Excessive rutting in work area.	Rutting removed by back blading.	Effective: reduced soil tracking.

Based on findings and corrective actions of the Environmental Inspector on Friday 2/8/2019, National Grid Complex Construction issued a “Stand Down” on Monday 2/11/2019 until all corrective actions were completed. All corrective actions were completed by end of day on Monday 2/11/2019.

Releases				
Date	Material and Quantity Released	Cause	Description	Corrective Action Taken
None for this period				

Landowner/Resident Complaints

The public information request received on January 17, 2019 is still in process. The individual had requested copies of permits related to the storage tank at the Fields Point facility. The stakeholder team has tried to reach out to the individual to provide a response to the request. The team has tried to communicate with the individual through multiple phone calls and emails and the individual has not responded.

Correspondence Received From Other Agencies Concerning Noncompliance

No correspondence was received concerning instances of noncompliance from other federal, state, or local permitting agencies.

Special Inspector’s Report

A Special Inspector (“SI”) was not employed for this reporting period as site construction work associated with the Project has not begun.

In reporting periods with Project work at the site, the SI’s report will be appended hereto.