



April 1, 2019

The Honorable Kimberly D. Bose  
Secretary  
Federal Energy Regulatory Commission  
888 First St., N.E.  
Washington, D.C. 20426

Re: National Grid LNG LLC, Docket No. CP16-121-000  
Fields Point Liquefaction Project  
Monthly Status Report for March 2019

Dear Secretary Bose:

On October 17, 2018, the Commission issued the Order Issuing Certificate (“Certificate Order”) granting a certificate of public convenience and necessity to National Grid LNG LLC (“National Grid”) in the above captioned docket for the Fields Point Liquefaction Project (the “Project”). *National Grid LNG LLC*, 165 FERC ¶ 61,031 (2018). National Grid filed its acceptance of the certificate of public convenience and necessity on October 29, 2018 and the Implementation Plan was filed on November 1, 2018.

As required by Environmental Condition 8 of the Certificate Order, National Grid is submitting the Monthly Status Report for the March 2019 reporting period. If you have any questions about this submission, please contact me at 781-907-3575.

Respectfully submitted,

*/s/ Patrick A. Chaney*

Patrick A. Chaney  
Lead Project Manager – New England LNG  
Capital Delivery, Gas – Complex Project  
Management  
[Patrick.Chaney@nationalgrid.com](mailto:Patrick.Chaney@nationalgrid.com)

cc: Service List

## MONTHLY STATUS REPORT FOR MARCH 2019

On October 17, 2018, the Commission issued the Order Issuing Certificate (“Certificate Order”) issuing a certificate of public convenience and necessity to National Grid LNG LLC (“NGLNG”) in the above captioned docket for the Fields Point Liquefaction Project (the “Project”). *National Grid LNG LLC*, 165 FERC ¶ 61,031 (2018). Pursuant to Environmental Condition No. 8 of the Certificate Order, NGLNG provides its monthly status report for the month of March 2019.

### **Update on Federal Authorizations**

As previously reported in the report for December 2018, all required Federal authorizations have been received.

### **Project Schedule – Construction Status and Work Planned**

The overall project schedule was filed on December 21, 2018, as Attachment 19-2 to the request to proceed with pre-initial site preparation.

1. Air Monitoring under the requirements in the approved Rhode Island Department of Environmental Management (“RIDEM”) Short Term Response Action Plan is ongoing and continued throughout the month of March 2019.
2. Training in the Environmental Inspector’s (“EI”) duties continues and will be ongoing for all new personnel for the full duration of the Project on a weekly basis and/or as needed.
  - Seven trainings were provided during the month. Attendees included National Grid employees, Kiewit employees, and site workers and supervisory personnel.
3. The EPC Contractor Mobilized to the site on March 18 commencing Initial Site Preparation (ISP):
  - Installed Erosion and Sediment Control Measures;
  - Office trailers were installed; and
  - Marafi Fabric, stone, jersey barrier, and temp fence installation began and will continue into the next reporting period.
4. The following site activity was completed in March 2019:
  - Investigation of Wooden Piles
5. The SI (Special Inspector) mobilizes to the site on April 1.
6. Test Piling will commence in April 2019.

### **Problems Encountered and/or Instances of Non-Compliance and Corrective Actions**

The problems encountered, contractor nonconformance/ deficiency logs, and each instance of noncompliance observed by the EI during this reporting period are shown below along with the corrective and remedial actions taken and the effectiveness of the implemented actions.

<b>Problems and Noncompliance</b>				
Date	Problem/Noncompliance	Remedial Action Taken	Date of Corrective Action	Effectiveness of Corrective Action
03/06/2019	Crushed stone tracking pad at exit of work zone required maintenance.	Stone added to tracking pad.	03/08/19	Effective, restored tracking pad.
03/27/2019	Filtrexx soxx not in contact with ground.	Filtrexx soxx adjusted	03/29/19	Effective, restored effectiveness of erosion control.
03/27/2019	Sediment accumulation at catch basin.	Sediment removed.	03/29/19	Effective, restored drainage of storm water.

<b>Releases</b>				
Date	Material and Quantity Released	Cause	Description	Corrective Action Taken
None for this period				

**Landowner/Resident Complaints**

None for this period.

**Correspondence Received From Other Agencies Concerning Noncompliance**

No correspondence was received concerning instances of noncompliance from other federal, state, or local permitting agencies.

**Special Inspector's Report**

A Special Inspector ("SI") was not employed for this reporting period as site construction work associated with the Project has not begun.

In reporting periods with Project work at the site, the SI's report will be appended hereto and shall include:

- identification of all construction work observed during the reporting period;
- identification of nonconforming work performed during the reporting period and brought to the attention of the contractor; and
- identification of nonconforming work identified during the previous reporting period remaining uncorrected and reported to the engineer or architect of record.