



September 1, 2022

The Honorable Kimberly D. Bose  
Secretary  
Federal Energy Regulatory Commission  
888 First St., N.E.  
Washington, D.C. 20426

Re: National Grid LNG LLC, Docket No. CP16-121-000  
Fields Point Liquefaction Project  
Monthly Status Report for August 2022

Dear Secretary Bose:

On October 17, 2018, the Commission issued the Order Issuing Certificate (“Certificate Order”) granting a certificate of public convenience and necessity to National Grid LNG LLC (“National Grid”) in the above captioned docket for the Fields Point Liquefaction Project (the “Project”). *National Grid LNG LLC*, 165 FERC ¶ 61,031 (2018). National Grid filed its acceptance of the certificate of public convenience and necessity on October 29, 2018 and the Implementation Plan was filed on November 1, 2018. As required by Environmental Condition 8 of the Certificate Order, National Grid is submitting the Monthly Status Report for the August 2022 reporting period.

Pursuant to Section 388.113 of the Commission’s regulations, National Grid requests nonpublic treatment of the CEII documents contained in this submission so marked. The materials marked as “CUI//CEII” concern specific engineering and design information about the proposed liquefaction facilities that is customarily treated by the Commission as critical energy infrastructure information because it could be useful to a person planning an attack on critical infrastructure. The proposed Project once constructed will meet the definition of critical infrastructure in Section 388.113(c)(4) of the Commission’s regulations. National Grid requests that the marked CUI//CEII material maintain that designation for the duration of this proceeding or the life of the facility, whichever is later. A form of protective agreement was filed as Exhibit Z-1 to the certificate application and appears at Accession No. 20160401-5169.

If you have any questions about this submission, please contact me at 413-447-1366.

Respectfully submitted,

*/s/ Robert Alessio*

Robert Alessio  
Principal Project Manager – LNG  
Capital Delivery, Gas – Complex Project  
Management  
[Bob.Alessio@nationalgrid.com](mailto:Bob.Alessio@nationalgrid.com)

cc: Service List

## MONTHLY STATUS REPORT FOR AUGUST 2022

On October 17, 2018, the Commission issued the Order Issuing Certificate (“Certificate Order”) issuing a certificate of public convenience and necessity to National Grid LNG LLC (“NGLNG”) in Docket No. CP16-121-000 for the Fields Point Liquefaction Project (the “Project”). *National Grid LNG LLC*, 165 FERC ¶ 61,031 (2018). Pursuant to Environmental Condition No. 8 of the Certificate Order, NGLNG provides its monthly status report for the month of August 2022.

### **Update on Federal Authorizations**

As previously reported in the report for December 2018, all required Federal authorizations have been received.

### **Project Schedule – Construction Status and Work Planned**

Work Accomplished in August 2022:

- No training in the Environmental Inspector (“EI”) duties occurred this month.
- Perimeter Air Quality Monitoring stations demobilized. Implemented use of hand-held units for air monitoring as-needed.
- Ongoing installation of the Mercaptan removal unit

Work Planned for September 2022:

- Ongoing installation of the Mercaptan removal unit

A Level II Schedule is attached.

### **Problems Encountered and/or Instances of Non-Compliance and Corrective Actions**

The problems encountered, contractor nonconformance/ deficiency logs, and each instance of noncompliance observed by the EI during this reporting period are shown below along with the corrective and remedial actions taken and the effectiveness of the implemented actions.

<b>Problems and Noncompliance</b>				
<b>Date</b>	<b>Problem/ Noncompliance</b>	<b>Remedial Action Taken</b>	<b>Date of Corrective Action</b>	<b>Effectiveness of Corrective Action</b>
	None			

<b>Releases</b>				
<b>Date</b>	<b>Material and Quantity Released</b>	<b>Cause</b>	<b>Description</b>	<b>Corrective Action Taken</b>
08/22/2022	Adsorbent Media – 25 Gal.	Transport container release.	Container tear, release of media to ground.	Media was cleaned and containerized.

**Landowner/Resident Complaints**

None during this period

**Correspondence Received from Other Agencies Concerning Noncompliance**

No correspondence was received concerning instances of noncompliance from other federal, state, or local permitting agencies.

**Special Inspector's Report**

There were no construction activities for the Special Inspector to observe during the month of August.

**ATTACHMENT**

**LEVEL II SCHEDULE**

**[SUBMITTED AS A SEPARATE FILE]**

\*\*\*\*\*  
**CUI//CEII**  
**CRITICAL ENERGY INFRASTRUCTURE INFORMATION**  
**REMOVED PURSUANT TO 18 C.F.R. §388.113**  
\*\*\*\*\*